

**LOS ANGELES COUNTY
DEPARTMENT OF PUBLIC WORKS**

SAN GABRIEL VALLEY TRAFFIC FORUM

**ADVANCED TRAFFIC MANAGEMENT SYSTEM
IMPROVEMENT PROJECT**

CONTRACT NO. PW 12716

PROGRESS REPORT

July 2005

Prepared by:



**626 Wilshire Boulevard
Suite 818
Los Angeles, CA 90017**

August 31st, 2005

Major Work Items Completed This Period (July 2005)

SGVTF Project Web-Site

- TransCore updated the web-site to include the Monthly Progress Reports through June '05 & all recent SGVTF deliverables

ATMS Conceptual Design (Task 2.6.1)

- TransCore continued efforts to develop a DRAFT
- TransCore submitted a request to LA County re: intersection LOS & AADTs to help identify Strategic Regional Arterials (SRAs)

Communications Conceptual Design (Task 2.6.2)

- TransCore continued efforts to develop a DRAFT

LCCS Conceptual Design (Task 2.6.3)

- MMA continued efforts to develop a DRAFT

Operations & Maintenance (O&M) Plan (Task 2.7)

- MMA continued efforts to develop a DRAFT

Other SGVTF Documents/Memos/Letters Submitted

Item	Title	Version	Date
1.	SGVTF – Progress Report (June 2005)	Final	July 29, 2005

SGVTF Meetings & Conference Calls Conducted:

Item	Date		Description
	Meeting	Conference Call	
1.		July 1, 2005	Weekly Status
2.		July 15, 2005	Weekly Status
3.		July 22, 2005	Weekly Status
4.		July 29, 2005	Weekly Status

Work Anticipated During Next Period (August 2005)

ATMS Conceptual Design (Task 2.6.1)

- TransCore continued efforts to develop a DRAFT

Communications Conceptual Design (Task 2.6.2)

- TransCore continued efforts to develop a DRAFT

LCCS Conceptual Design (Task 2.6.3)

- MMA continued efforts to develop a DRAFT

Integrated System Conceptual Design (Task 2.6.4)

- TransCore Responsibilities
 - 6/14/05 – Submitted a DRAFT
 - TBD – Submit a FINAL
- County Responsibilities
 - TBD – Review & submit comments on DRAFT

Draft Conceptual Design Report (Task 2.6.5)

- TransCore to begin efforts to develop an annotated outline

Operations & Maintenance (O&M) Plan (Task 2.7)

- MMA continued efforts to develop a DRAFT

Outstanding Items

ATMS User Requirements (Task 2.3.2) & ATMS Functional Requirements (Task 2.3.3)

- TransCore Responsibilities
 - 10/11/04 – Submittal of a DRAFT
 - TBD – Submittal of a FINAL
- County Responsibilities
 - TBD – Review & submittal of comments on DRAFT

LCCS & Facility Requirements (Task 2.3.4)

- TransCore Responsibilities
 - 11/1/04 – Submittal of a DRAFT
 - TBD – Submittal of a FINAL
- County Responsibilities
 - TBD – Review & submittal of comments on DRAFT

Sub-Regional TMC Requirements (Task 2.3.5)

- TransCore Responsibilities
 - 11/1/04 – Submittal of a DRAFT
 - TBD – Submittal of a FINAL
- County Responsibilities
 - TBD – Review & submittal of comments on DRAFT

Integration System User Requirements (Task 2.3.6) & Integration System Functional Requirements (Task 2.3.7)

- TransCore Responsibilities
 - 12/23/04 – Submittal of a DRAFT
 - TBD – Submittal of a FINAL
- County Responsibilities
 - TBD – Review & submittal of comments on DRAFT

Communications User/Functional Requirements (Task 2.3.8)

- TransCore Responsibilities
 - 3/31/05 – Submittal of a DRAFT
 - TBD – Submittal of a FINAL
- County Responsibilities
 - TBD – Review & submittal of comments on DRAFT

System Architecture/Area Architecture Definition Report (Task 2.4)

- TransCore Responsibilities
 - 4/13/05 – Submittal of a DRAFT
 - TBD – Submittal of a FINAL
- County Responsibilities
 - TBD – Review & submittal of comments on DRAFT

ATMS Alternatives Analysis (Task 2.5.1)

- TransCore Responsibilities
 - 4/5/05 – Submittal of a DRAFT
 - TBD – Submittal of a FINAL
- County Responsibilities
 - TBD – Review & submittal of comments on DRAFT

Communications Alternatives Analysis (Task 2.5.2)

- TransCore Responsibilities
 - 5/16/05 – Submitted a DRAFT
 - TBD – Submit a FINAL
- County Responsibilities
 - TBD – Review & submit comments on DRAFT

LCCS & Computer Systems Alternatives Analysis (Task 2.5.3)

- TransCore Responsibilities
 - 3/15/05 – Submittal of a DRAFT
 - TBD – Submittal of a FINAL
- County Responsibilities
 - TBD – Review & submittal of comments on DRAFT

System Recommendations (Task 2.5.4)

- TransCore Responsibilities
 - 5/24/05 – Submitted a DRAFT
 - TBD – Submit a FINAL
- County Responsibilities
 - TBD – Review & submit comments on DRAFT

Task Status – Overview

Task/Deliverable	Previous est. % Complete	Current est. % Complete	Complete Date (Planned)	Completion Date (Actual)
Task 1 - Project Management	75%	77%	6/30/05	
Task 2 - Preliminary/Conceptual Design				
Operational Objectives	100%	100%	12/16/03	12/20/04
ATMS System Needs	100%	100%	12/16/03	12/20/04
Task 2.3 - ConOps/System Requirements				
Initial SGVTF ConOps	100%	100%	12/3/04	11/11/04
ATMS User Requirements	95%	95%	11/8/04	
ATMS Functional Requirements	95%	95%	11/8/04	
Agency Facility/System Requirements	95%	95%	12/1/04	
Sub-Regional Facility/System Requirements	95%	95%	12/1/04	
Integration User Requirements	95%	95%	12/22/04	
Integration Functional Requirements	95%	95%	12/22/04	
Communications Systems Requirements	95%	95%	12/30/04	
Task 2.4 - Area Architecture/LCCS Diagram	95%	95%	1/12/05	
Task 2.5 - Alternatives Analysis				
ATMS Alternatives	95%	95%	2/18/05	
Communications Alternatives	95%	95%	2/14/05	
LCCS Alternatives	95%	95%	2/7/05	
Systems Recommendations	95%	95%	3/21/05	
Task 2.6 - Conceptual Design Report				
ATMS Conceptual Design	60%	80%	4/1/05	
Communications Conceptual Design	60%	80%	4/8/05	
LCCS Conceptual Design	90%	90%	4/15/05	
Integrated Systems Conceptual Design	95%	95%	4/22/05	
Draft Conceptual Design	10%	15%	4/29/05	
Task 2.7 - O&M Plan	40%	75%	6/6/05	
Task 2.8 - Conceptual Design Workshop	0%	0%	5/20/05	
Task 2.9 - City Concurrence	0%	0%	6/3/05	
Task 2.10 - Final Conceptual Design	0%	0%	6/30/05	

SGVTF Meetings/Presentations

- Contract requires up to five (5) such meetings
- None this period

Item	Date	SGVTF Meetings/Presentations
1.	Nov 17, 2003	SGV TAC Monthly Meeting (Presented SGVTF project overview & IEN system overview)
2.		
3.		
4.		
5.		